Puyallup Station Parking & Access Improvements Project

System Expansion Committee

April 14, 2022



Why we are here

Puyallup Station Parking and Access Improvements Project Update

Today's Proposed Board Actions

- R2022-10 Amend adopted project baseline budget and schedule
- M2022-29 Contract Modification with HNTB for design build project management services
- M2022-30 Contract Modification with Hensel Phelps Construction Company design build contract.



Today's Presentation

- Project Overview / Update
- Project Baseline
- Baseline Amendment
- Key Reasons for Change
- Today's Actions






Puyallup Station Parking & Access Improvements Project

- New parking spaces:166 new surface and
 511 in garage = 1,043 in station area
- Parking at station has recovered to 98% utilization, while ridership remains at 15% prepandemic levels
- Design Build Notice to Proceed issued March 2020 – Concurrent with the onset of the Pandemic
- Project includes approx. \$3.2M of City managed access improvements



Puyallup Station Area








Photo taken March 22,2022





Photo taken March 22,2022



Project Budget - Financial Snapshot

April 14, 2022

	Baseline Budget	Committed to Date (March 2022)	Incurred to Date (March 2022)
Project Total	\$79,100,000	\$73,175,653 (93%)	\$65,579,296 (83%)

- Project was Baselined in 2019
- 92% complete with overall construction and 97% complete with garage, parking lot and pedestrian bridge.
- Trends and analysis indicate a baseline budget of \$79.1M requires more funding / contingency
- Delays in completion of off-site work will delay Open for Service date



Proposed Baseline Amendment

March 28, 2022

	Baseline	Projected	Increase	Comment
Budget	\$79.1M	\$82.35M	\$3.25M	Includes Contingency
Open for Service Date	Feb. 2022	Q4, 2022	10-months	May be earlier

- \$3.25m includes approximately \$2.0m in contingencies
- Substantial Completion / Turn-over of on-site scope to Facilities: May 2022
- Off-site work will extend into Q4 2022, and impacts Open for Service date / Acceptance
- Includes budget for possible open for service prior to Q4 2022



Slide 9

suggest change: Includes potential cost to mitigate traffic before Acceptance , 2022-03-20T18:42:56.571 0

2nd bullet 0 0

, 2022-03-20T18:43:15.008

Schedule Information



Possibility of an earlier opening between July and December - project team will keep the Board appraised as a specific Open for Service date is established.



0 Bar, "prepare for T2O" seems to understate what is currently happening. Since commissioning is still in progress. When does training get finished?

Add another bar labeled "Commissioning"?

Suggest pull Safety Cert bar back to start in March since that's already in progress - per BP comments at phase gate.

Box "Turnover to ST Facilities" understates. Should add Milestone 1. or "Substantial Completion" along with the turnover label.

Box "Completion of off-site work" should also state "Milestone 2 or Acceptance"

, 2022-03-20T18:46:33.556

1 Could get fancy and put a small photo of the garage under May. And a small photo of the city intersection work or dwg of the new turn lanes or something under November.

, 2022-03-20T18:47:17.322

Key reasons for change

Three primary issues

- Traffic signalization and rail crossings improvements required input from the City, the BNSF and ST safety. Results of this effort increased safety, but also increased the complexity, scope and time of the work. Time to construct was then impacted by pandemic related supply chain issues.
- Extended time to complete the project has caused increased overhead costs for the design-builder, the DBPM and Sound Transit administration.
- ROW exceeded baseline budget due to challenging acquisition and expensive relocation costs.



Today's Actions

Amend adopted project baseline budget and schedule R2022-10

Design Build Project Management Contract M2022-29

 Contract Modification with HNTB DBPM Contract RTA/AE 0613-18 by \$609,000 for a new total authorized contract amount not to exceed \$9,505,552.


Design Build Contract M2022-30

 Contract Modification with Hensel Phelps Construction Co. contract RTA/CN 0612-18 by \$2,200,000 or a new total authorized contract amount not to exceed \$52,800,000.



Puyallup Station Access Improvement: Authorized Project Allocation: \$79.1M

ALLOCATION \$ COMMITMENTS





Approved



Today's Action











Approved




Today's Action





Puyallup Station Access Improvement: Authorized Project Allocation: \$82.35M





Approved



Today's Action





Puyallup Station Access Improvement: Board approves \$2.2M for Hensel Phelps and \$609K for HNTB











Thank you.



soundtransit.org





Opportunity for Open for Service

Prior to completion of work at the end of Q4 2022

- NEPA traffic impact mitigations need to be completed to fully open the parking.
- A pre-mitigated opening requires approval by each Sound Transit / Puyallup / FTA.
- Required implementation measures identified to date would cost approximately \$60k / month of early opening.
- Funds to support an opening during this period are included in today's budget request.
- Project team will keep the Board appraised of the specific Open for Service date as it becomes established.

Ridership / Parking Quantities

Station	Avg Daily Sounder Riders (2020)	Avg Daily Sounder Riders (2021)	Existing Stalls	Total Stalls/New Stalls+/-	
Puyallup	1,500	302	364	677	
Sumner	1,200	211	302*	623 / 505	
Kent	1,900	304	996	Up to 534 / 420	
Auburn	1,600	272	633	Up to 675 / 555	

^{*}Served by ST Express 596 from Bonney Lake Park & Ride 5-miles away (356 stalls +/-)



Parking Utilization

				COVID IMPACT			
Location	Stall Capacity	April 2019 Count	2019 Utilization	April 2020 Count	2020 Utilization	April 2021 Count	September 2021 Count
Kent Garage	877	852	97%	46	5%	108	217
Kent Lot	119	123	103%	22	18%	36	37
Auburn Garage	520	517	99%	44	8%	113	131
Auburn Lot	113	112	99%	11	10%	31	31
Sumner Lot	302	294	97%	43	14%	121	205
Bonney Lake	359	327	91%	25	7%	38	55
Puyallup	348	356	102%	76	21%	178	336

