BRT Program

Schedule Update and Construction Funding Agreement with the Washington State Department of Transportation

System Expansion Committee 01/13/22



Why we are here

- Update on the BRT Program Schedule
- Review the NE 85th Street Interchange and Stride Station
- Discuss the construction funding agreement with WSDOT that will be proposed for 1/27 Board action



Program Schedule Update

Stride Schedule - Background

March 2021: Program was trending toward 2026/27

Paused actions: delayed and limited resources

August 2021: Program was trending towards 2027

- Identifying strategies to accelerate schedule
- Design and construction methods and duration
- Sound Transit policies and procedures
- Partners: review and permitting



Stride Schedule – January 2022

Actions since August 2021 Realignment:

- Project to be Built: Bus Base North, I-405 BRT, SR 522 BRT
- Phase Gate 3: Enter Final Design
- Team restructure, integration of consultant team

S1 (I-405 South, Bellevue-Burien):

- TIBS agreement with WSDOT
- South Renton: demolition/site work, began final design



Stride Schedule – January 2022

S2 (I-405 North, Bellevue-Lynnwood):

- Preparation of agreements with WSDOT (85th and Brickyard-Canyon Park) and Kirkland
- Fish Passage/betterments policy clarification

S3 (SR 522, Bothell-Shoreline):

- Initial SR 522 BRT right of way acquisitions underway
- SR 522 final design initiated
- UW-Bothell funding agreement
- Shoreline funding agreement



Stride Schedule – January 2022

	Realignment	Current	Notes
Bus Base North	2025	Q3/2026	Accept buses Q4/2025
S1 (I-405S)	2026	Q3/2027	
S2 (I-405N)	2027	Q2/2028	State funding uncertainty
S3 (SR-522)	2026	Q2/2027	

Aggressively pursuing schedule recovery

- Identifying strategies to accelerate schedule informed by design
- Design and construction methods ensure lasting quality
- Sound Transit policies and procedures risk/speed
- Partners: review and permitting regulatory flexibility

Still early in the program - Board will be updated regularly



NE 85th Street Stride Station


Construction Funding Agreement with the Washington State Dept. of Transportation

NE 85th Interchange


- Review the NE 85th Street
 Interchange and Stride Station
- Discuss construction funding agreement with WSDOT that will be proposed to 1/27 Board.
- No action requested today



Current Configuration



Revised Interchange and Stride Station



Funding Amount

- \$271,000,000 with a 6% Contingency of \$16,260,000
- Total authorization amount not to exceed: \$287,260,000
- Affordable within Agency Finance Plan
- Consistent with Affordable and Target schedules



Example Stride freeway station





Funding Agreement Key Features

- Sound Transit has partnered with WSDOT to develop the Request for Proposals (RFP) to solicit qualified firms to submit proposals.
- The construction agreement includes construction, construction management, proposers' stipends, taxes, and all costs associated with the project.
- WSDOT will manage this effort contract.

Funding Agreement Key Features

- Sound Transit will approve the transit-specific elements' design and any change orders.
- WSDOT will consult with Sound Transit on changes that could impact cost or schedule.
- Identifies Project costs to be reimbursed to Sound Transit as land bank credits ~ \$260M, including fish passage corrections.
- The project schedule includes a turn-over date to Sound Transit, prior to the interchange opening in late 2026.


Cost Management Efforts

- November 2018 Cost Estimate Validation Process
- June 2019 Value Engineering Study
- December 2019 Cost Estimate Validation Process
- June 2020 updated independent cost estimate
- October 2021 refreshed cost estimate
- Alternative Technical Concepts considered during procurement
- Post Award Practical Solutions Workshop




I-405 Bus Rapid Transit Project: Authorized Project Allocation: \$703.9M

Approved



I-405 Bus Rapid Transit Project: Board approves \$287.3M with WSDOT









Thank you.



soundtransit.org





