# East Link Extension Update

Resolution No. R2024-23 & Motions Nos. M2024-63 through M2024-65

#### System Expansion Committee 10/10/2024



#### East Link Extension





#### Why are we here

- Update on East Link Project.
- Increase to the baseline budget.







#### **Financial Snapshot**

Project Budget	\$3.677 B
Committed	\$3.540 B
Incurred	\$3.480 B

• Year of Expenditure \$

• Financials and progress as of August 2024

- Project is 98.8% complete
- Project baselined in April 2015 (Resolution R2015-14)
- East Link Starter Line opened for service April 2024
- ELE (I-90 Segment) progress schedule forecast opening Q4 2025



### Schedule to Complete – Critical Path

- Coordinating with civil contractors to sustain momentum and identify opportunity to advance systems work concurrently.
- On track for Q4 2025 Revenue Service.


East Link Integrated Schedule - Critical Path														
				2025										
0	N	D	J	F	М	A	М	J	J	А	S	0	N	D
Trackwork and Civil Overhead Catenary / Signals / Systems Installation														
Systems Integration Testing														
IDS Tie-In			IDS Tie-Ins 2-4					Pre-R	evenue / Tr	raining				
											Simulated Service			
						Target RSD								



### East Link (I-90 Corridor)

#### Known Risks & Mitigations

- Critical or Near-Critical Path work ahead:
  - Final polyurea coating repairs on the floating bridge
  - Power and systems tie-in work at International District / Chinatown Station to connect 1 Line
  - System Integration Testing
- Ongoing discussions with contractor and staff to manage work to meet or improve current schedule.



In progress plinth construction on the east approach to the Homer M. Hadley Floating Bridge




### Today's actions

- Resolution No. R2024-23: Amends the East Link Extension project baseline budget to settle delay claims and provide funding to complete the extension by the forecast revenue service date.
- Motion No. M2024-63: Increases the contract contingency with Mass Electric Construction Company for the East Link Systems Construction contract in the amount of \$30,000,000 contingent upon approval of Resolution No. R2024-23.
- Motion No. M2024-64: Authorizes the chief executive officer to increase certain East Link Extension contract and/or agreement amounts as necessary, for a total authorized cumulative increase not to exceed \$50,000,000, contingent upon approval of Resolution R2024-23.
- Motion No. M2024-65: Authorizes an amendment to Task Order B-12 under the Umbrella Agreement GCA 3361 with WSDOT for continued construction administration and construction services.



Illustrative - Not to Scale

## **EAST LINK EXTENSION:** Board approves budget amendment \$3.76B ALLOCATION \$ COMMITMENTS




Approved 📕 Today's Action 📃 Future Action



Illustrative - Not to Scale

#### **EAST LINK EXTENSION:** Board approves two motions for the following commitments.

ALLOCATION \$ COMMITMENTS



Today's Action

Approved

**Future Action** 

SoundTransit

9





Soundtransit.org
f ∑ ∅