Vertical Transportation Program Update

Rider Experience and Operations Committee 06/06/24



Why we are here

- Timeline progression of the Vertical Transportation (VT)
 program
- An overview of our overall elevator/escalator portfolio
- Downtown Tunnel strategy and progress
- Vertical Transportation modernization strategy and shortterm impacts



VT Program Progression

- 2018 Updated new construction specifications
- 2019 Appointed a VT Manager
 - Awarded comprehensive maintenance contract
- 2020 Began detailed VT outage data analysis
- 2021 Initiated Modernization Program effort
 - Assumed management of 58 DSTT VT assets
- 2022 Increased levels of service
- 2023 Began live monitoring hardware installations
- 2024 Modernization construction to begin at IDS



Current portfolio



122 Elevators


 Opening LLE will bring our total asset count to 250 by the end of 2024




101 Escalators



Asset Portfolio Growth



Spans from Everett to Lakewood – 70 Miles



• Estimated to be a fleet of 575 by 2041



Downtown Tunnel VT background

- The 58 Downtown Seattle Transit Tunnel VT assets are currently over 35 years old
- Board approved \$8.7M for repairs and safety upgrades of Downtown Tunnel VT assets in late 2020 to improve passenger availability while we execute our modernization strategy
- On Jan 1, 2021, Sound Transit commenced our tandem strategy of repair/upgrades and modernization of all tunnel station elevator/escalator assets




Passenger availability (All categories)

Link - Outage of Service Hours vs Average RTS Time




Downtime - Average



- Decreased monthly out of service hours by from 17,100 to 2,500
- Decreased average return to service (RTS) per outage from over 200hrs per outage to 7



Passenger availability (Mechanical related)



- Decreased Mechanical related monthly out of service hours by from 16,400 to 1,100
- Decreased average Mechanical related return to service (RTS) time per outage from nearly 300hrs per outage to 10




IDS Modernization Construction Phasing and Prioritization

June 2024 - Elevators are First Priority / Jack Replacement on Elevator 901

Int'l District/ Chinatown Station: Platform







July 2024 - Elevators are First Priority / Jack Replacement on Elevator 902

Int'l District/ Chinatown Station: Platform








August 2024 - South End Elevators / Jack Replacements Elevator 903

Int'l District/ Chinatown Station: Platform







September 2024 - South End Elevators / Jack Replacements Elevator 904

Int'l District/ Chinatown Station: Platform




 Image: Street
 Image: Street



Oct 2024 Elevators are First Priority / Starting with Both North End Elevators

Int'l District/ Chinatown Station: Platform










South End Elevators to be Modernized Upon North End Elevators Returning to Service


Int'l District/ Chinatown Station: Platform





North End Escalator Work to Begin Upon South End Elevators Returning to Service

Int'l District/ Chinatown Station: Platform





NORTH

South End Escalator Work to Begin Upon North End Escalators Returning to Service


Int'l District/ Chinatown Station: Platform





NORTH

10 Year Estimated Modernization Timeline



- Tentatively scheduled to complete all downtown tunnel modernizations by 2033
- Scheduled to begin VT modernizations outside of the downtown tunnel stations in 2029







Soundtransit.org
f ∑ ∅