

Capital Delivery Program Update

System Expansion Committee

9/12/24



Why we're here

- *ST3 Progress*
- *Construction Environment*
- *Capital Program Opportunities*
- *TAG Implementation Update*



Voter-approved system

Link light rail 1 2 3 4 T

- Five lines
- 116 miles
- 83 stations


Sounder trains N S

- Two lines
- 91 miles
- 14 stations

Stride bus rapid transit S1 S2 S3

- Three lines
- 45 miles on I-405 and SR 522
- Serving 12 cities and connecting to light rail in Shoreline, Lynnwood, Bellevue, and Tukwila

ST3 project schedules snapshot¹



Meaningful progress is being made to proceed into the design phase.

¹Source: agency finance plan

²Lynnwood to SW Everett delivery date is 2037; SW Everett to Everett Station delivery date is 2041

ST3 milestones & accomplishments

- **Stride groundbreaking**
- **RapidRide G** ribbon cutting
- **OMF South** site selected by ST Board, and Federal Record of Decision received
- **Partnering agreements** executed to expedite project delivery for all active ST3 projects
- **NE 130th Infill Station** to open on schedule in 2026
- **WSLE Final EIS** publication this fall
- **BLE preferred alternative** in 2023



ST3 milestones achieved, positive progress to meet future milestones

Puget Sound regional expenditure projections ¹

- Continued strong demand for contractors and high expenditures across multiple agencies.
- High demand will continue to strain the capacity of regional contractor and professional service firms.




Robust investment in infrastructure in the region

National Construction Economic Outlook¹

- 2023 monthly transportation spending of \$65 billion
- Land spend was an added \$33B monthly
- Strong growth in non-residential infrastructure market is putting pressure on prices
- Commodity costs are growing at a moderate pace, but at lower rate than pre-pandemic levels
- Asphalt, cement and concrete show the highest cost increases
- Labor availability is contractors' number one problem and wage premium for construction is high
- Craft labor costs continue to increase at a rate of 5% or more per BLS


Construction material costs Downtown Bellevue to Spring District¹

Reinforced concrete was more than half of all material costs.



Mega-builder market – Pacific Northwest¹

- Limited number of large builders that are working in the transportation sector.
- Limited number of large builders that can support scope at \$1B+ alone.
- Attract builders to support ST3.
- Grow builder capacity.




Board Annual Program Report preview

- Majority are pre-baselined projects early in design development.
- Focus on forecast metrics that reflect market pressures to create program and project strategies.
- Report to be published in fall.

Forward looking reporting is a catalyst for early actions and strategies

| Projects in Planning | Finance Plan (MAR24) | Cost Trend | Comment |
|---|----------------------|------------|---------------------|
| | 2024\$ in millions | | |
| Ballard Link Extension | 11,552 | ▲ | |
| Boeing Access Road Infill Station | 268 | ▲ | |
| DuPont Sounder Extension | 478 | ■ | |
| Everett Link Extension | 6,143 | ▲ | |
| Everett Link Extension Parking | 154 | ■ | |
| Graham Street Infill Station | 122 | ▲ | |
| Lakewood Station Access Improvements | 56 | ◆ | Baselined |
| North Corridor Maintenance of Way | 60 | ■ | Target Value Design |
| Operations & Maintenance Facility North | 1,585 | ■ | Target Value Design |
| Operations & Maintenance Facility South | 1,821 | ■ | Target Value Design |
| Series 3 Light Rail Vehicles | 2,059 | ▲ | |
| Sounder South Capacity Expansion | 1,391 | ■ | |
| South Tacoma Station Access Improvements | 57 | ◆ | Baselined |
| Tacoma Dome Link Extension | 4,414 | ▲ | |
| Tacoma Dome Link Extension Parking | 151 | ■ | |
| Tacoma Dome Station Access & Parking Improvements | 19 | ▲ | |
| West Seattle Link Extension | 4,110 | ▲ | |

National headwinds and ST opportunities



High Range Opportunities

High

- Scope control
- Risk Allocation
- Indirect costs (e.g., professional services)

- **Offsite construction** – maximize opportunities to construct portions of scope offsite
- **Align indirect costs** – align rates and scope to need, reduce scope duplication
- **Strategies to reduce OH costs** – example: Owner controlled insurance program
- **Collaborative delivery** – leverage early contractor engagement
- **Bundling strategy/add alternate work** – set scope and dollar amounts per contract to attract industry and incentivize performance
- **Target value design** – Design and build to budget

ST is implementing strategies and seeing early positive indicators of performance

Mid-Range Opportunities

Medium

- Market Conditions (contractor capacity and competition)
 - Third Party Coordination (permitting and betterments)
 - Unforeseen conditions
-
- **Betterments** – new policy
 - **Permitting** – strategies to streamline construction timeline
 - **Third party MOUs** – early engagement, clear expedited escalation, decision maker clarity
 - **Station infrastructure cost share** – P3 opportunities/TOD opportunities
 - **Rally Industry** – Outreach, workshops, RFIs, incorporate their input, AGC best practices, prompt payment
 - **Higher investment in gathering site conditions** – Early geotech and site condition assessment using new technologies

ST is engaging industry and partners to establish joint goals for success

Low Range Opportunities

Low

- Cost escalation (high labor & material costs)
- **Modularity/consistent kit of parts approach** – Repeated elements (site adapt, prefab)
- **Early procurement** – ST purchased material (buy things early, buy in volume)
- **Vendor agreements** / contracts with economic price adjustment, fixed unit cost pricing

ST is applying opportunities across the program to respond to market conditions

Project Development Process

Planning (Concept/Schematic Design)

- Alternatives Development
- Publish the Draft EIS and Final EIS
- Advance to 30% design on the Preferred Alternative
- Identify detailed cost saving opportunities early and invest in site investigation



PROJECT
TO BE
BUILT

FUNDING
REQUEST:
Design



- Implement array of opportunities and value engineering
- Assess financial capacity and leverage tools

Design (Design Development and Construction Documents)

- Design advances
- Establish project baseline at 60 - 80% design



FUNDING
REQUEST:
Construction

Construction



Opportunities are highly leveraged during the design phase

TAG Recommendation Progress

Enduring initiative progress institutionalizing TAG recommendations

| | TAG 1 Rebuild trust and clarify the roles for ST Board and staff. | TAG 2 Introduce an experienced megaproject capital program executive team. | TAG 3 Implement procedures that push decision-making down to the lowest | TAG 4 Align key procedures with industry best practices, | TAG 5 Strengthen and enforce an agency betterment policy. | TAG 6 Engage the Federal Transit Administration (FTA) as a delivery partner |
|---|--|---|--|---|--|--|
| Initiative | | | | | | |
| Project Management Information System (PMIS) | <ul style="list-style-type: none"> • Maturity Assessment completed • Solution partner evaluation in progress • Portfolio cost management process improvements in progress | | | | | |
| Project Change Management | <ul style="list-style-type: none"> • Cost Estimating Summit – 15 companies, consistent estimating approach | | | | | |
| Procurement & Contracting | <ul style="list-style-type: none"> • Progressive Design Build – Training and templates • Contract Scope Alignment – Vertical vs Civil, Dollar Thresholds • Industry RFIs – 15 Companies responded on OMFS • AGC Best Practices Committees • ACEC Partnership and Working Groups • Outreach and Industry events (over 10 planned to the end of the year) • Professional Services procurement strategy – Templates and Outreach | | | | | |
| Organizational Restructure | <ul style="list-style-type: none"> • New Executive Directors and Reorganization to integrated capital delivery department | | | | | |
| Betterments and Scope Control | <ul style="list-style-type: none"> • WSLE Workshop – 22 Companies providing input | | | | | |
| Partnerships | <ul style="list-style-type: none"> • Partnering with the City of Seattle • Partnering with other owners on procurement timing, new initiatives, aligning approach | | | | | |



"I'm optimistic that there will be plenty of work to go around and that affords us the ability to see one another as collaborators vs. competitors."

Thank you.



 [soundtransit.org](https://www.soundtransit.org)

