

Stride BRT Program Stations Contract

System Expansion Committee

04/10/25



Why we are here

- **Motion No. M2025-20:** Seeking the Committee's **recommendation** to modify the BRT Stations contract to move into the construction phase:
 - Stride Station Shelters, Furnishings, and Systems across the Stride Program

New authorized not-to-exceed amount:

\$87,892,729 (incl. 12% contingency)

STRIDE

Project Status

- General Contractor/Construction Manager (GCCM)
- Pre-Construction/Construction Services performed
 - Design is complete
 - Mock-up of Shelters and Pylons
 - Ordered switchgear for Battery Electric Bus (BEB) Charging Stations



Stride Program Overview

Three lines of service with a Bus Base and Battery Electric Bus (BEB) Fleet

- I-405 BRT:
 - S1: Burien to Bellevue
 - S2: Bellevue to Lynnwood
- SR 522 BRT:
 - S3: Shoreline to Bothell
- Bus Base North



Stations, Furnishings, and Systems





Typical S1/S2 Freeway Station



Typical S3 Arterial Station

Delivery of Stations




Platform or “Civil” Contracts

- WSDOT: NE 85th, NE 44th, BY-527, TIBS
- S1/S2: BT102, BT105
- S3: BT305, BT306, BT307, L200

Stride Shelters, Furnishings, and Systems (BT014)

- Modular construction across 25 stations (~40 station platforms)

NE 85th Station: Civil Contract Example



NE 85th Station, which is being constructed in partnership with WSDOT, is an example of a ‘civil’ contract that is building Stride platforms.

Artist Selection at Stride Stations

Community panel selected two artists for the Stride Stations



Glass panels in the shelters



S1/S2: Angelina Villalobos



S3: Sonia Romero

Budget & Schedule Summary

Tracking on budget

Stride BRT Projects	Service Start*	Station Contract Budget	Station Contract Funding Allocation**
I-405 BRT (S1/S2)	Q3 2028/ Q2 2029	\$43,000,000	\$41,089,404
SR 522 BRT (S3)	Q2 2028	\$31,056,000	\$30,335,489
Bus Base North	Q4 2027	\$17,000,000	\$16,467,836
TOTAL		\$91,056,000	\$87,892,729

*Target dates

**Includes contingency

Summary of Motion No. M2025-20

Recommendation to advance the construction of the BRT Stations

Total Authorized Amount:

- \$87,892,729 (includes contingency)

Construction Contractor:

- Hoffman Construction Company of Washington

Scope of Work:

- Stride Station Shelters, Furnishings, and Systems

STRIDE

Thank you.



 [soundtransit.org](https://www.soundtransit.org)

