

# *Program Realignment*

*Executive Committee*

*3/4/21*



# *Today's agenda*

## *Discussion only, no Board action*

- Potential framework for realignment decisions
- Next steps

# *Recent progress*

## *January*






- Workshop
- Realignment tools
- Project evaluations

## *February*







- Expanded capacity possibilities
- Illustrative scenarios

***Potential Realignment  
Framework***

## *ST2 project realignment categories*

-  **Design & construct** as planned.
-  **Continue** with schedule and affordability risk.
-  **Retain limited funding** to develop future options.
-  **Suspend indefinitely and remove** from finance plan.
-  **Delete** project from program entirely.

## *Potential ST3 program realignment categories*

-  **Build** baselined projects.
-  **Tier 1: Develop** for construction.
-  **Tier 2: Plan** – Next up for construction funding.
-  **Tier 3: Plan** – 2nd up for construction funding.
-  **Tier 4: Keep Ready** – 3rd up for construction funding.
-  **Suspend** project.

## Potential ST3 program realignment categories

	Build	Tier 1: Develop	Tier 2: Plan	Tier 3: Plan	Tier 4: Keep ready	Suspend
Work plan	Finish full project	Do all environmental, design & ROW acquisition needed to enter construction	Finish environmental & begin ROW	Finish environmental & consider strategic ROW	No activity until additional capacity available	Suspend
Finance plan	Fully funded	Funded; scheduled as soon as project can be delivered	1st priority for additional capacity; scheduled as affordable until then	2nd priority for additional capacity; scheduled as affordable until then	3rd priority for additional capacity; scheduled as affordable until then	Not funded

# Program realignment with additional financial capacity (e.g. add ~\$4B)

	Build	Tier 1: Develop	Tier 2: Develop	Tier 3: Plan	Tier 4: Keep ready	Suspend
Work plan	Finish full project	Do all environmental, design & ROW acquisition needed to enter construction		Finish environmental & begin ROW	No activity until additional capacity available	Suspend
Finance plan	Fully funded	Funded; scheduled as soon as project can be delivered		1st priority for additional capacity; scheduled as affordable until then	2nd priority for additional capacity; scheduled as affordable until then	Not funded



# Program realignment with additional financial capacity (e.g. add ~\$6B)

	Build	Tier 1: Develop	Tier 2: Develop	Tier 3: Develop	Tier 4: Keep ready	Suspend
Work plan	Finish full project	Do all environmental, design & ROW acquisition needed to enter construction			Finish environmental & consider strategic ROW	Suspend
Finance plan	Fully funded	Funded; scheduled as soon as project can be delivered			1st priority for additional capacity; scheduled as affordable until then	Not funded

# Program realignment with additional financial capacity (e.g. add ~\$9B)

	Build	Tier 1: Develop	Tier 2: Develop	Tier 3: Develop	Tier 4: Develop	Suspend
Work plan	Finish full project	Do all environmental, design & ROW acquisition needed to enter construction				Suspend
Finance plan	Fully funded	Funded; scheduled as soon as project can be delivered				Not funded

# ST3 program realignment example

	Build	Tier 1: Develop	Tier 2: Plan	Tier 3: Plan	Tier 4: Keep ready	Suspend
Projects	<ul style="list-style-type: none"> <li>• Northgate Link</li> <li>• OMF East</li> <li>• Hilltop Link Tacoma</li> <li>• East Link</li> <li>• Lynnwood Link</li> <li>• Federal Way Link</li> <li>• Redmond Link</li> <li>• Puyallup Parking &amp; Access</li> </ul>	<ul style="list-style-type: none"> <li>• Project a</li> <li>• Project b</li> <li>• Project c</li> </ul>	<ul style="list-style-type: none"> <li>• Project d</li> <li>• Project e</li> <li>• Project f</li> </ul>	<ul style="list-style-type: none"> <li>• Project g</li> <li>• Project h</li> <li>• Project i</li> </ul>	<ul style="list-style-type: none"> <li>• Project j</li> <li>• Project k</li> <li>• Project l</li> </ul>	<ul style="list-style-type: none"> <li>• Project x</li> <li>• Project y</li> <li>• Project z</li> </ul>

# ST3 program realignment example

	Build	Tier 1: Develop	Tier 2: Plan	Tier 3: Plan	Tier 4: Keep ready	Suspend
Projects	<ul style="list-style-type: none"> <li>• Northgate Link</li> <li>• OMF East</li> <li>• Hilltop Link Tacoma</li> <li>• East Link</li> <li>• Lynnwood Link</li> <li>• Federal Way Link</li> <li>• Redmond Link</li> <li>• Puyallup Parking &amp; Access</li> </ul>	<ul style="list-style-type: none"> <li>➤ Project a</li> <li>• Project b</li> <li>➤ Project c</li> </ul>	<ul style="list-style-type: none"> <li>• Project d</li> <li>➤ Project e</li> <li>• Project f</li> </ul>	<ul style="list-style-type: none"> <li>• Project g</li> <li>• Project h</li> <li>• Project i</li> </ul>	<ul style="list-style-type: none"> <li>• Project j</li> <li>• Project k</li> <li>• Project l</li> </ul>	<ul style="list-style-type: none"> <li>• Project x</li> <li>• Project y</li> <li>• Project z</li> </ul>

# ST3 program realignment example

	Build	Tier 1: Develop	Tier 2: Develop	Tier 3: Plan	Tier 4: Keep ready	Suspend
Projects	<ul style="list-style-type: none"> <li>• Northgate Link</li> <li>• OMF East</li> <li>• Hilltop Link Tacoma</li> <li>• East Link</li> <li>• Lynnwood Link</li> <li>• Federal Way Link</li> <li>• Redmond Link</li> <li>• Puyallup Parking &amp; Access</li> <li>➤ <b>Project a</b></li> </ul>	<ul style="list-style-type: none"> <li>• Project b</li> <li>➤ <b>Project c</b></li> </ul>	<ul style="list-style-type: none"> <li>• Project d</li> <li>➤ <b>Project e</b></li> <li>• Project f</li> </ul>	<ul style="list-style-type: none"> <li>• Project g</li> <li>• Project h</li> <li>• Project i</li> </ul>	<ul style="list-style-type: none"> <li>• Project j</li> <li>• Project k</li> <li>• Project l</li> </ul>	<ul style="list-style-type: none"> <li>• Project x</li> <li>• Project y</li> <li>• Project z</li> </ul>

# ST3 program realignment example

	Build	Tier 1: Develop	Tier 2: Develop	Tier 3: Plan	Tier 4: Keep ready	Suspend
Projects	<ul style="list-style-type: none"> <li>• Northgate Link</li> <li>• OMF East</li> <li>• Hilltop Link Tacoma</li> <li>• East Link</li> <li>• Lynnwood Link</li> <li>• Federal Way Link</li> <li>• Redmond Link</li> <li>• Puyallup Parking &amp; Access</li> <li>➤ Project a</li> <li>➤ Project c</li> <li>➤ Project e</li> </ul>	<ul style="list-style-type: none"> <li>• Project b</li> </ul>	<ul style="list-style-type: none"> <li>• Project d</li> <li>• Project f</li> </ul>	<ul style="list-style-type: none"> <li>• Project g</li> <li>• Project h</li> <li>• Project i</li> </ul>	<ul style="list-style-type: none"> <li>• Project j</li> <li>• Project k</li> <li>• Project l</li> </ul>	<ul style="list-style-type: none"> <li>• Project x</li> <li>• Project y</li> <li>• Project z</li> </ul>

## ***Potential ST3 framework intent***

### ***Enable the Board to establish priorities***

- Projects sorted into tiers informed by project performance and other considerations; not necessarily based on ST3 schedule dates

### ***Provide flexibility to plan for enhanced capacity***

- Project planning and development continues for Board priorities

### ***Allow for financial capacity change in multiple ways***

- Project cost estimates +/-
- Existing ST tax revenue +/-
- New federal, state, or local sources +
- Project schedules

# *Next Steps*



## Next steps

### *Anticipated realignment work through July*

#### *Ongoing public engagement*

- |              |   |
|--------------|---|
| <b>March</b> | Potential additional scenarios<br>Initial report on independent cost review |
| <b>April</b> | Discuss affordability gap update.   |
| <b>May</b>   | Discuss Board priorities.   |
| <b>June</b>  | Develop realignment plan(s).  |
| <b>July</b>  | Consider potential action to adopt realignment plan(s).                     |

*Thank you.*



 [soundtransit.org](https://www.soundtransit.org)

